

FOX POINT WEEKLY UPDATE (7/27/20 to 7/31/20)



Barnett, View, and Acacia Update:

- On July 27 - The contractor, Sirrah Construction, continued installing external seals on Acacia manholes
- On July 28- Stark Asphalt milled the existing asphalt on Barnett, View, and Acacia
- On July 29 - August 1 - Sirrah completed undercutting operations and Stark completed fine grading of the base

A Look Forward: Week of August 3rd

- Monday, Aug. 3rd Stark will pave the bottom layer of asphalt for Barnett, View, and Acacia. This will cause road access restrictions. ***Please do not park any vehicles on the road at this time***
- Tuesday, Aug. 4th has no scheduled activities to allow binder to cool
- Wednesday, Aug. 5th Stark will be paving the top layer on Acacia as well as paving driveways. This will cause road access restrictions. ***Please do not park any vehicles on the road at this time***
- Thursday, Aug. 6th Stark will pave driveways on Barnett and View
- Friday, Aug. 7th has no scheduled activities

A Look Further Ahead:

- WSO, LLC will install additional storm sewer on Greentree and Barnett the week of Aug. 10th
- Stark to pave the surface layer on Barnett and View the week of Aug. 10th or 17th. This will cause road access restrictions
- Stark to place shoulder material and begin landscape restoration the week of Aug. 17th

