

# FOX POINT WEEKLY UPDATE (6/21/21 to 6/25/21)



## Regent Road Project Updates:

- On June 21st – The Contractor, UPI, continued water services on Regent Road No. 3.
- On June 22nd – UPI finished water services on Regent Road No. 3.
- On June 23rd – UPI installed water services on Regent Road between Regent Road No. 3 and Spooner Road.
- On June 24th – UPI installed water services on Regent Road between Spooner Road and Regent Road No. 2
- On June 25th – UPI installed water services in Regent Road No. 2.



## A Look Forward: Week of June 28th

- UPI will continue installed water services on Regent Road No. 2 and working towards Willow Road.
- UPI will complete water services and work on connecting to existing water main in Spooner road and abandoning the existing water main at Dean Road.
- The prime contractor, All-Ways, will return on Monday to continue storm sewer installation on Regent Road beginning by Bradley Road.

