

2022 Road and Utility Project Village of Fox Point



WEEKLY UPDATE – (7/11/22 to 7/15/2022)



Work Completed

- ✓ July 12-July 14: DAAR installed staking for directional drilled on Port Washington Road; and water main and storm sewer on Wye Lane.
- ✓ July 12-July 14: Hartford installed erosion control measures on Port Washington Road and Wye Lane
- ✓ July 15: RJ was on site confirming bore pit locations and preparing for work next

Upcoming Work: Week of July 18th

- RJ will begin by digging bore pits on Monday 7/18 and start installing directionally drilled water main on Port Washington Road.
- ASSI will begin installing water main on Wye Lane starting Wednesday 7/20.