

2022 Road and Utility Project Village of Fox Point



WEEKLY UPDATE – (7/25/22 to 7/29/2022)



Work Completed

- ✓ July 25-July 27: Village completed required safe sample testing of Wye Lane water main.
- ✓ July 25-July 29: RJ continued installing directionally drilled water main on Port Washington Road.
- ✓ July 25-July 27: ASSI installed valves and hydrants on Port Washington Road
- ✓ July 28-July 29: ASSI installed water services on Wye Lane

Upcoming Work: Week of August 1st

- RJ will continue installing directionally drilled water main on Port Washington Road.
- ASSI finish all water services and connect the new water main system to the existing Lake Drive water main on Monday (8/1).
- ASSI will begin installing storm water drainage system starting Tuesday (8/2).
- Underground work on Wye Lane is anticipated to be completed on Friday (8/5) and paving work is anticipated to begin the next week (8/8).

