

2022 Road and Utility Project Village of Fox Point



WEEKLY UPDATE – (8/8/22 to 8/12/2022)



Work Completed

- ✓ Aug 10-Aug 12: Stark removed the existing pavement and prepared the aggregate base for paving on Wye Lane
- ✓ Aug 10-Aug 12: ASSI installed hydrants on Port Washington Road

Upcoming Work: Week of August 15th

- Stark will continue fine grading and preparing the existing aggregate for paving. Placing new HMA pavement is anticipated to begin Wednesday (8/17) or Thursday (8/18).
- ASSI is anticipated to install the connection of the water main across the intersection of Port Washington Road and Bradley Road on Tuesday (8/16).

