

2022 Road and Utility Project Village of Fox Point



WEEKLY UPDATE - (9/12/22 to 9/16/2022)

Work Completed

- ✓ Sept 10: ASSI repaired storm sewer on Wye Lane
- ✓ Sept 14-15: Stark re-graded some drainage areas on Wye Lane in preparation for final topsoil
- ✓ Sept 13-16: ASSI installed services and final connections for new Port Washington water main

Upcoming Work: Week of September 12th

- ASSI is anticipated to continue installing services and final connections for new Port Washington water main.
- Hartford is anticipated to place final topsoil, seed, mulch and erosion mat on Wye Lane.

