

**Village of Fox Point, WI
Beach Drive Shoreline Restoration****MSA FIELD INSPECTOR:**

Mike Christenson PE
Phone: (920) 241-3786
mchristenson@msa-ps.com

MSA PROJECT MANAGER:

Marcus Rue PE
Phone: (608) 355-8917
mrue@msa-ps.com

DATE

July 13, 2023

SUMMARY OF CURRENT JOB PROGRESS

With the end of June comes the end of armor stone placement on the south end of the project site. Over 1500 ft of armor stone has been placed along the shore to date. The revetment construction team has moved on to the north shore of the project site making way for the start of utility construction on the south shore. MJ Construction has begun placement of storm sewer at the intersection of Beach Dr. and Beach Ct. and as of July 7, 2023, three runs of pipe have been placed. Additional materials concrete pipe and precast concrete storm structures have been shipped to site.

Construction of the revetment on the north shore began with Michels' team removing the rubble in the excavation and installing the armor stone. Over 500 ft of the base layer stone has been installed and over 150 ft of Armor stone has been placed to date. Construction traffic is on the rise with all these teams working in tandem; so far 953 trucks have delivered 21,322 tons of stone to the site. The stone is currently averaging 16.57 Tons/LF which is slightly lower than the 17.56 Tons/LF projected in design.



Figure 1: MJ construction installing a storm manhole near the intersection of Beach Dr and Beach Ct



Figure 2. Michel's installing armor stone on the north end of the northern portion of the project.



Figure 3: A view of the completed revetment on the south end of the project.